

Clemson University
 Memorial Stadium Renovations
 Draft Schedule

	Activity Name	Duration (Work Days)	Start Date	Finish Date	2014												2015				
					June	July	August	September	October	November	December	January	February	March	April	May	June	July	August	September	
1	Kick Off Meeting	1.00	6/5/14	6/5/14																	
2	Concept/Schematic Design	27.00	6/5/14	7/11/14																	
3	Schematic Pricing	5.00	7/7/14	7/11/14																	
4	Clemson BOT Meeting	0.00	7/18/14	7/18/14																	
5	Design Development	35.00	7/21/14	9/5/14																	
6	CMAR Interviews & Award	7.00	8/21/14	8/29/14																	
7	DD Pricing	5.00	9/1/14	9/5/14																	
8	JBRC Submission Deadline	0.00	9/8/14	9/8/14																	
9	Construction Docs	105.00	9/8/14	1/30/15																	
10	CHE Meeting	0.00	10/2/14	10/2/14																	
11	JBRC Meeting (unknown)																				
12	B&CB Meeting	0.00	10/14/14	10/14/14																	
13	Football Schedule 2014	60.00	9/8/14	11/28/14																	
14	Start Demolition	46.00	12/1/14	2/2/15																	
15	CMAR GMP Pricing	23.00	1/5/15	2/4/15																	
16	General Construction	135.00	2/2/15	8/7/15																	
17	Substantial Completion	0.00	8/10/15	8/10/15																	
18	Punch List	10.00	8/10/15	8/21/15																	
19	Owner Move In	10.00	8/24/15	9/4/15																	
20	First Football Game 2015	0.00	9/7/15	9/7/15																	
					June	July	August	September	October	November	December	January	February	March	April	May	June	July	August	September	